

**APPENDIX-L**

**FORM "S"**  
**[SEE RULE 87(5)]**

**FIRE AUDIT REPORT**

Year: 2026-27

To,

The Principal

Lakshya International School,  
Nagda Khachrod Jaora Road Junction,  
Distt Ujjain,456335,MP

Sub:-Submission Of Fire Audit Report Of Building Lakshya International School At Nagda Khachrod Jaora  
Road Junction,DistT Ujjain,456335,MP

Sir,

I Shubham Jain, B.E Fire Technology & Safety, Authorized Fire Engineer/Consultant By Urban  
Development,Bhopal Madhya Pradesh Have Inspected Your Building /Premises On (dated) 16/02/2026  
Checked All Fire Equipment /Installations And Have Completed The Fire Audit Of Said Building  
/Premises.For Which Fire Plan Approval Certificate No .....Not Available

**OCCUPANCY:EDUCATIONAL BUILDING**

Details of fire system installed areas below:

Sr No	Particular	Available/ Installed or not installed as per requirement(give Comments)	Comments for working of system (attached details , if needed)
1	Access	Available	02Nos Access By Main Road
2	Wet Riser	Not Available	Not Required As Per NBC Norms 2016
3	Down Comer	Not Available	Required As Per NBC Part 4 2016 Norms
4	Hose Reel	Not Available	Required As Per NBC Part 4 2016 Norms
5	Automatic sprinkler system	Not Available	Not Required As Per NBC Norms 2016
6	Yard Hydrant	Not Available	Not Required As Per NBC Norms 2016
7	Underground Tank with draw off connection	Available	UG Water Tank Available
8	Terrace Tanks	Available	10000Ltrs Of Terrace Water Tank Available
9	Fire Pump	Not Available	Not Required As Per NBC Norms 2016
10	Terrace Pump	Not Available	Required As Per NBC Part 4 2016 Norms


11	First Aid Fire Fighting Appliances	Available Available Total :-20Nos	6Kg ABC Type Fire Extinguisher :-18Nos 4.5Kg Co2 Type Fire Extinguisher:-02Nos
12	Pressurized System	Not Available	Natural Ventilated
13	Auto Detection System	Not Available	Not Required As Per NBC Norms 2016
14	Manual operated Electrical Fire Alarm System	Not Available	Not Required As Per NBC Norms 2016
15	P. A System with talk back Facility	Not Available	Not Required As Per NBC Norms 2016
16	Emergency Light	Available	Available
17	Auto D.G Set	Not Available	Proposed
18	Illuminated Exit Sign	Not Available	Required As Per NBC Part 4 2016 Norms
19	Means of Escape	Available	Escape Route Available Through The Stairs
20	Compartmentation	Not Available	Not Required As Per NBC Norms 2016
21	MCB/ELCB/RCCB/MCCB	Available	MCB & ELCB Are Installed At Electrical Panel
22	Firemen Switch in Lift	Not Available	Lift Not Available
23	Hose Boxes with Delivery Hose and Branch	Not Available	Not Required As Per NBC Part 4 2016 Norms
24	Refuse Area	Available	Available At Front Area Of Premises.
25	Any other Installation	CCTV Available	Found In Working Condition

It is certified that the installed Fire System as given above are in working condition and Safe.

Date: 16/02/2026.

Note : Find out Some Point At the time of Visit.

1. Display Danger Board Near Electrical Panel Room

 **ER. SHUBHAM JAIN**  
B.E. FIRE & SAFETY  
LIC NO. 07/BFB/2023  
BHOPAL (M.P.)

ER.SHUBHAM JAIN  
B.E FIRE & SAFETY  
LIC NO.07/BFB/2023  
BHOPAL(M.P)